

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
169	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required. In existing trench/duct (68/7.8) 25 sqmm to 75 sqmm complete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
B	R.K.Hegdenagar								
	Hegade Nagar	Mtr							
		1	1	30.00	--		30.00		
	Total Qty executed						30.00		
	Approved BOQ Qty						30.00		
	Qty to be paid now						30.00	15.66	469.65

K.S.Chandrasekhar
Contractor


[Signature]
 Assistant Engineer
 Yelahanka Project Zone

[Signature]
 Asst. Executive Engineer
 Project Division
 Yelahanka Zone
 Assistant Executive Engineer - 92
 Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
170	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required. In existing trench/duct. (68/7.8) 300 sqmm 400 sqmm complete as per specifications and directions of Engineer in charge.	Mtr							
	Measurement Recorded on:								
B	R.K. Hegdenagar								
	Hegade Nagar	Mtr	0		--		0.00		
							0.00		
	Total Qty executed						30.00		
	Approved BOQ Qty						0.00	32.32	0.00
	Qty to be paid now								

K. S. Choudhary
Contractor



Consultants


[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone
BBMP, Bangalore - 92

No.	Description of work	Unit	No.	Length	Width	Depth	Vol.	Area	Remarks
				m	m	m	m ³	m ²	
1	Excavation for foundation of concrete column and footing, including removal of surface soil to depth of 1.50 m, and disposal of excavated material.	m ³							
2	Reinforcement for foundation	m ²							
3	Formwork for foundation	m ²							
4	Concrete for foundation	m ³							
5	Excavation for foundation of concrete column and footing, including removal of surface soil to depth of 1.50 m, and disposal of excavated material.	m ³							
6	Reinforcement for foundation	m ²							
7	Formwork for foundation	m ²							
8	Concrete for foundation	m ³							
9	Excavation for foundation of concrete column and footing, including removal of surface soil to depth of 1.50 m, and disposal of excavated material.	m ³							
10	Reinforcement for foundation	m ²							
11	Formwork for foundation	m ²							
12	Concrete for foundation	m ³							
13	Excavation for foundation of concrete column and footing, including removal of surface soil to depth of 1.50 m, and disposal of excavated material.	m ³							
14	Reinforcement for foundation	m ²							
15	Formwork for foundation	m ²							
16	Concrete for foundation	m ³							
17	Excavation for foundation of concrete column and footing, including removal of surface soil to depth of 1.50 m, and disposal of excavated material.	m ³							
18	Reinforcement for foundation	m ²							
19	Formwork for foundation	m ²							
20	Concrete for foundation	m ³							




Contractor




Provincial Engineer
Marikina City

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
172	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes (64/7 21) 300 sqmm Long Barrel complete as per specifications and directions of Engineer in charge.	Each							
Measurement Recorded on:									
A	DASARAHALLI								
	Dasarahalli								
		1	2				2.00		
B	R.K.Hegdenagar								
	Hegade Nagar	Each							
		1	8				8.00		
							10.00		
	Total Qty executed						8.00		
	Approved BOQ Qty						8.00	341.38	2731.04
	Qty to be paid now Upto 100%						2.00	341.38	682.76
	Qty to be paid now Upto 125%								


K.S. Choudhary
 Contractor


 Assistant Engineer
 Yelahanka Project Zone


 Asst. Executive Engineer
 Project Division
 Yelahanka Zone
 BBMP, Bangalore - 92
 Assistant Executive Engineer
 Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
173	Supplying and fixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) (69/7.14) 50mm dia complete as per specifications and directions of Engineer in charge.	Each							
Measurement Recorded on:									
B	R.K.Hegdenagar								
	Hegade Nagar	Each							
		1	8		--		8.00		
	Total Qty executed						8.00		
	Approved BOQ Qty						8.00		
	Qty to be paid now						8.00	257.55	2060.40

K.S. Choudhary
Contractor



Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BMD, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
174	Supplying and fixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) (69/7.14) 75mm dia complete as per specifications and directions of Engineer in charge.	Each							
Measurement Recorded on:									
B	R.K.Hegdenagar Hegade Nagar	Each	8				8.00		
		1					8.00		
	Total Qty executed						4.00		
	Approved BOQ Qty						4.00	500.96	2003.84
	Qty to be paid now Upto 100%						1.00	500.96	500.96
	Qty to be paid now Upto 125%						3.00	500.96	1502.88
	Qty to be paid now Above 125%								

K.S. Chowdary
Contractor



[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBM, Bangalore 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
175	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating (6B/7.9) in soil (hard) complete as per specifications and directions of Engineer in charge	Mtr							
Measurement Recorded on:									
B	R.K.Hegdenagar Hegade Nagar	Mtr	20				20.00		
							20.00		
	Total Qty executed						20.00		
	Approved BOQ Qty						20.00	107.06	2141.20
	Qty to be paid now								

K.S.Chowdary
Contractor



[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature] 30/10
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
176	Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class. (68/7 12) 40mm complete as per specifications and directions of Engineer in charge.	Mtr							
Measurement Recorded on:									
B	R.K.Hegdenagar								
	Hegade Nagar	Mtr	1	1.00	--		1.00		
	Total Qty executed						1.00		
	Approved BOQ Qty						2.00		
	Qty to be paid now						1.00	348.45	348.45

K.S. Choudhary
Contractor

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer- 92
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
177	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.70cum and fine aggregates @ 0.47cum, with superplasticiser @ 3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground Floor level for roof slabs, staircase, lintels, beams, retaining walls, return wall, walls (an thick ness) including attached plasters, columns, pillars, posts, struts, butters, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets, including cost of all materials, labour, HOM of machinery, curing, complete as per specifications and site engineer in charge	Cum							
Measurement Recorded on:									
A	DASARAHALLI								
	Second Floor								
	Columns								
	C1(0.20x0.450)	1	9	0.20	0.45	2.70	2.19		
	Lintels beam								
	Short beam(0.200x0.200)	2	1	5.50	0.20	0.20	0.22		
		2	1	1.95	0.20	0.20	0.08		
	Long beam(0.200x0.200)	2	1	10.10	0.20	0.20	0.40		
		1	1	5.50	0.20	0.20	0.22		
B	R.K.Hegdenagar								
	Total Qty executed						3.11		
	Approved BOQ Qty						0.97		
	Qty to be paid now						0.97	6790.23	6559.36
	Qty to be paid now Upto 125%						0.24	6790.23	1639.84
	Qty to be paid now Above 125%						1.90	6790.23	12911.62

K.S. Choudhary
Contractor


 Consultants

[Signature] 28/12
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
178	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregates @ 0.391cum, with superplasticiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and site engineer in charge	Sqm							
Measurement Recorded on:									
A	DASARAHALLI								
	Ground Floor Sand Fwy								
	W(1.20x1.20)		6	1.50	0.50		4.50		
	V(0.60x0.45)		1	0.90	0.50		0.45		
B	R.K:Hegdenagar								
	Total Qty executed						4.95		
	Approved BOQ Qty						5.04		
	Qty to be paid now Upto 100%						4.95	551.94	2732.13

K.S. Choudhary
Contractor



Consultants

[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Project Division
Assistant Executive Engineer
Yelahanka Project Zone
BBMP, Bangalore 92

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Qty	Rate, in Rs.	Amount in Rs.
179	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, H.O.M of machinery complete as per specifications and site engineer in charge	MT							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						1.75		
	Qty to be paid now						0.00	79041.55	0.00

K. S. Chandrasekhar
Contractor



[Signature]
Assistant Engineer
Yelahanka Project Zone

[Signature]
Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone
BBMP, Bangalore 56

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
180	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and site engineer in incharge(Head Room)	Sqm							
Measurement Recorded on:									
R.R. Hegde Nagar D A J R A P A S S I									
Second Floor									
Main Wall									
Short Wall									
		2	1	5.50		2.70	29.70		
		1	1	3.45		3.00	10.35		
	Long Wall	2	1	10.85		2.70	58.59		
	Staircase Long Wall	1	1	5.50		3.00	16.50		
Deductions									
	D(1.50x2.10)	-1	1	1.50		2.10	-3.15		
	W(1.20x1.20)	-1	6	1.20		1.20	-8.64		
	V(0.60x0.45)	-1	1	0.60		0.45	-0.27		
	Aluminum Partition	-1	1	6.80		1.96	-13.33		
Head Room									
Main Wall									
	Short Wall	2	1	2.10		2.60	10.92		
	Long Wall	2	1	4.15		2.60	21.58		
Deductions									
	D2(0.80x2.40)	-1	1	0.80		2.40	-1.92		
Deductions									
	Lintel	-1	1	23.05		0.20	-4.61		
Total Qty executed							115.72		
Approved BOQ Qty							30.24		
Qty to be paid now Upto 100%							30.24	1109.34	33546.55
Qty to be paid now Upto 125%							7.56	1109.34	8386.64
Qty to be paid now Above 125%							77.92	1109.34	86441.99

K. S. Choudhary

Contractor



Consultants

28/05/21

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
181	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications and engineer in charge	Sqm							
	Measurement Recorded on:								
	R.K.Hegdenagar [Dasarbhav]								
	Second Floor								
	Partition Wall								
	Short Wall								
	Deductions	2	1	1.95		3.00	11.70		
	D1(0.75x2.10)	-1	1	0.75		2.10	-1.58		
	Head Room								
	Parapet Wall	1	1	5.20		0.80	4.16		
		1	1	10.15		0.80	8.12		
		1	1	6.00		0.80	4.80		
	Water Tank Platform	1	2	1.50		0.80	2.40		
	Deductions								
	Lintel	-1	1	12.50		0.20	-2.50		
	Total Qty executed						27.11		
	Approved BOQ Qty						7.69		
	Qty to be paid now Upto 100%						7.69	960.99	7387.65
	Qty to be paid now Upto 125%						1.92	960.99	1846.91
	Qty to be paid now Above 125%						17.50	960.99	16813.12

K.S. Choudhary

Contractor



Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer

Project Division

Assistant Executive Engineer

BBMP, Bangalore Zone 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
182	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications and engineer in charge (Terrace Floor)	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						24.63		
	Qty to be paid now						0.00	999.17	0.00

K.S. Choudhary

Contractor



Consultants

28/9/21

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone

BBMP, Bangalore - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
183	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners, wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and engineer in charge (Terrace Floor)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar Danahalli								
	Second Floor								
	Main Wall								
	Short Wall								
	Long Wall	2	1	5.50		3.15	34.65		
	Deductions	2	1	10.85		3.15	68.36		
	D(1.50x2.10)	-0.5	1	1.50		2.10	-1.58		
	W(1.20x1.20)	-0.5	6	1.20		1.20	-4.32		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
	Aluminum Partition	-1.0	1	6.80		1.96	-13.33		
	Head Room								
	Main Wall								
	Short Wall								
	Long Wall	2	1	2.10		3.15	13.23		
	Head Room	2	1	4.15		3.15	26.15		
	4" Wall								
	Parapet Wall	1	2	5.20		0.80	8.32		
		1	2	10.15		0.80	16.24		
		1	2	6.00		0.80	9.60		
	Water Tank Platform	1	2	1.50		0.80	2.40		
	Deductions								
	D2(0.80x2.40)	-0.5	1	0.80		2.40	-0.96		
	Total Qty executed						158.62		
	Approved BOQ Qty						79.51		
	Qty to be paid now Upto 100%						79.51	323.97	25757.37
	Qty to be paid now Upto 125%						19.88	323.97	6439.34
	Qty to be paid now Above 125%						59.24	323.97	19191.82

K.S. Chowdary
Contractor



Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
184	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and engineer in charge(Head Room)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	Internal Wall								
	Second Floor								
	Main Wall								
	Short Wall								
	Long Wall	2	1	5.50		3.00	33.00		
	Partition Wall	2	1	10.85		3.00	65.10		
	Short Wall	2	2	1.95		3.00	23.40		
	Staircase Long Wall	1	2	3.45		3.00	20.70		
	Deductions	1	2	5.50		3.00	33.00		
	D(1.50x2.10)	-0.5	1	1.50		2.10	-1.58		
	D1(0.75x2.10)	-0.5	1	0.75		2.10	-0.79		
	W(1.20x1.20)	-0.5	6	1.20		1.20	-4.32		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
	Aluminum Partition	-1.0	1	6.80		1.96	-13.33		
	Head Room								
	Main Wall								
	Short Wall	2	1	2.10		3.00	12.60		
	Long Wall	2	1	4.15		3.00	24.90		
	Deductions								
	D2(0.80x2.40)	-0.5	1	0.80		2.40	-0.96		
	Total Qty executed						191.59		
	Approved BOQ Qty						27.75		
	Qty to be paid now Upto 100%						27.75	242.16	6719.87
	Qty to be paid now Upto 125%						6.94	242.16	1679.97
	Qty to be paid now Above 125%						156.91	242.16	37996.60



K.S. Choudhary

ALF

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
185	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and engineer in charge	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						11.00		
	Qty to be paid now						0.00	236.70	0.00

K. S. Choudhary

Contractor



Consultants

[Signature]

Assistant Engineer
Yelahanka Project Zone

5/10/24

[Signature]
Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone
Yelahanka Zone

BBMP, Bangalore - 921

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
185	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and engineer in charge	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						11.00		
	Qty to be paid now						0.00	236.70	0.00

K. S. Choudhary

Contractor



Consultants

[Signature]

Assistant Engineer
Yelahanka Project Zone

5/10/24

[Signature]
Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone
Yelahanka Zone

BBMP, Bangalore - 921

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
186	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and engineer in charge (Second Floor)	Sqm							
Measurement Recorded on:									
B	R.K. Hegdenagar								
	Toilet	1	2	1.20		2.10	5.04		
		1	2	1.75		2.10	7.35		
	Deduction								
	D1(0.75x2.10)	-0.50	1	0.75		2.10	-0.79		
	W(0.60x0.45)	-0.50	1	0.60		0.45	-0.14		
	Hall	2	1	5.18		0.10	1.04		
		2	1	9.65		0.10	1.93		
	Deductions								
	D(1.50x2.10)	-0.5	1	1.50		0.10	-0.08		
	D1(0.75x2.10)	-0.5	1	0.75		0.10	-0.04		
	Total Qty executed						14.32		
	Approved BOQ Qty						61.60		
	Qty to be paid now						14.32	258.52	3702.26

K.S. Chowdary

Contractor



Consultants

[Signature] 5/10/21

Assistant Engineer
Yelahanka Project Zone

[Signature] 5/10/21

Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer
BBMP Bangalore - 92
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
187	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications and engineer in incharge(Head Room)	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						7.80		
	Qty to be paid now						0.00	265.06	0.00

K.S. Choudhary

Contractor



Consultants

5/10/21
Assistant Engineer
Yelahanka Project Zone

5/10/21
Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone
Yelahanka Zone

BBMP, Bangalore - 92

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
188	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specifications and engineer in incharge	Sqm							
Measurement Recorded on:									
A	DASARAHALLI								
	Second Floor								
	Main Wall								
	Short Wall	2	1	5.50		3.15	34.65		
	Long Wall	2	1	10.85		3.15	68.36		
	Deductions								
	D(1.50x2.10)	-0.5	1	1.50		2.10	-1.58		
	W(1.20x1.20)	-0.5	6	1.20		1.20	-4.32		
	V(0.60x0.45)	-0.5	1	0.60		0.45	-0.14		
	Aluminum Partition	-1	1	6.80		1.96	-13.33		
B	R.K.Hegdenagar								
	Total Qty executed						83.65		
	Approved BOQ Qty						97.23		
	Qty to be paid now						83.65	388.32	32482.20

K.S. Choudhary

Contractor



Consultants

20/10/21

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone

Assistant Executive Engineer - 92
Yelahanka Project Zone

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
189	Providing external walls with texture finish using approved brand paint, applied uniformly in three coats over one coat of primer including cost of all materials, machineries, labour, transportation, loading and unloading, all lead and lift and all other incidental charges including scaffolding and removing stains, complete as per specifications and direction of site engineer incharge(Terrace Floor)	Sqm							
Measurement Recorded on:									
A	DASARAHALLI								
	Head Room								
	Main Wall								
	Short Wall	2	1	2.10		3.15	13.23		
	Long Wall	2	1	4.15		3.15	26.15		
	Head Room								
	4" Wall								
	Parapet Wall	1	1	5.20		0.80	4.16		
		1	1	10.15		0.80	8.12		
		1	1	6.00		0.80	4.80		
	Deductions								
	D2(0.80x2.40)	-0.5	1	0.80		2.40	-0.96		
B	R.K.Hegdenagar								
	Total Qty executed						55.50		
	Approved BOQ Qty						79.51		
	Qty to be paid now						55.50	397.05	22034.36

K. S. Chowdary
Contractor



Consultants

[Signature] 20/11/21
Assistant Engineer
Yelahanka Project Zone

[Signature] 20/10/21
Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer
Yelahanka Project Zone - 92